

Schedule of Performance – Description of Changes

The Schedule of Performance is a companion to the Phasing Plan and has been updated to reflect the delays impacting the Project:

- The Schedule of Performance identifies specific portions of Project Infrastructure and provides Completion Outside Dates for Infrastructure in connection with a Major Phase. The Phasing Plan identifies the geographic location and boundaries of a Major Phase.
- The updated Schedule of Performance for Candlestick Point provides adjusted Outside Dates for the Commencement and Completion of Infrastructure and the Completion of Associated Public Benefits. Major Phase Application Outside Dates are removed from the Schedule of Performance along with Sub Phases which have been eliminated from the Project.
- The next phase of development – Major Phase 2 – has an Outside Date for the submission of improvement plans that is 12 months from the 2024 Plan Amendment (as defined in the BVHP Plan). Developer’s Outside Date for Commencement of Infrastructure for Major Phase 2 is 12 months following the City’s issuance of a street improvement permit. The Completion Outside Date for Infrastructure is 3 years from the date of issuance of the street improvement permit for Major Phase 2.