


Office of Community Investment and Infrastructure

Annual Housing Production Report *Fiscal Year 2024-25*



March 17, 2025

Annual Housing Production Report

FY 24-25

Office of Community Investment and Infrastructure

FY 24-25 Results

1. Housing Program
2. Accomplishments
 - Housing Funding Activity
 - Project Completions
 - Projects in Construction
 - Marketing Outcomes
3. Occupancy Preferences, Outreach, and Marketing
4. SBE and Workforce Goals and Results
5. Typical Project Schedule

Annual Housing Production Report

OCII HOUSING DEVELOPMENT AREAS



Annual Housing Production Report

FY 24-25 Status: Enforceable Obligations

- All OCII-funded affordable projects are transferred to MOHCD after full occupancy as Housing Successor Agency under Dissolution Law

	Hunters Point Shipyard Phase I	Hunters Point Shipyard Phase II & Candlestick Point	Mission Bay North & South	Transbay	Replacement Housing	Total
Completed	767	337	6,349	2,196	0	9,649
In Construction	0	0	0	335	0	335
Predevelopment	628	1,263	165		235	2,291
Preliminary Planning	0	1,225	21	325	262	1,833
Future Development	33	7,847	0	420	5,352	13,652
TOTAL	1,428	10,672	6,535	3,276	5,849	27,760
% COMPLETE ALL UNITS	54%	3%	97%	67%	0%	35%

Annual Housing Production Report

Who does OCII affordable housing serve?

- San Francisco households with limited incomes
- Very low-, low, and moderate-incomes, 4-person household (2025)
 - < 50% Area Median Income = **very low-income** \$77,950 (50% AMI)
 - > 51% -80% = **low-income** \$124,700 (80% AMI)
 - 81% -120% = **moderate income** \$155,850 (100% AMI)
- OCII-funded rental housing primarily targets households at 60% AMI and below
- 68% of completed units target households at and below 50% AMI
- OCII-funded homeownership housing targets households between 80% and 120% AMI

Annual Housing Production Report

Current funding environment

- ***Typical affordable housing funding sources***
 - Low Income Housing Tax Credits (TCAC)
 - Tax exempt bonds (CDLAC)
 - Housing and Community Development (MHP, AHSC, IIG, NPLH)
 - OCII provides “gap”
- ***Significant changes to CDLAC state allocation***
 - Tax exempt multi-family bonds competitive as of January 2020
 - Bonds come with 4% tax credits
 - OCII is structuring recent project financing to maximize competitiveness for CDLAC/TCAC
 - Timing of projects and amount of OCII subsidy will continue to be affected, potentially resulting in project delays
- ***Overall market changes***
 - High interest rates, increased construction costs, increased operating costs

Annual Housing Production Report

Sample Project Budget

Sources	Final	Final Per Unit
OCII Loan	\$33,813,441	\$463,198
4% Federal Tax Credit Equity	\$34,874,934	\$477,739
Permanent Loan (Bond)	\$2,758,000	\$37,781
OCII/Affordable Housing Program	\$1,000,000	\$13,699
General Partner Equity	\$100	\$1.37
Total Sources	\$72,446,475	\$992,418
Uses		
Acquisition	\$15,000	\$206
Construction	\$52,566,683	\$720,092
Construction Contingency	\$3,154,001	\$43,206
Architecture and Design	\$2,198,865	\$30,121
Survey, Engineering, and Environmental	\$536,150	\$7,345
Financing Costs	\$6,429,655	\$88,078
Legal Costs	\$140,000	\$1,918
Other Soft Costs	\$3,791,620	\$51,940
Soft Cost Contingency	\$904,973	\$12,397
Capitalized Operating Reserve	\$509,528	\$6,980
Developer Fee	\$2,200,000	\$30,137
Total Uses	\$72,446,475	\$992,418

Annual Housing Production Report

Fiscal Year 2024-25 Funding Activity

HOUSING FUNDING ACTIVITY FISCAL YEAR '24-'25				
Project Area	Project Name	Affordable Units	Type of Funding	Amount Funded
Mission Bay South	Block 4E	398	Predevelopment	\$5,111,731
TOTAL		398		\$5,111,731

Annual Housing Production Report



Image: Jasmine Kuo/Jonathan Rose

Oscar James Residence (HPSY Blocks 52/54)

Construction Start – May 2023 Construction Complete – May 2025

Annual Housing Production Report



Image: Van Meter Williams Pollack

Dorris M. Vincent Apartments (HPSY Block 56)

Construction Start – June 2023 Construction Complete – May 2025

Annual Housing Production Report




Image: Tom E. Brown

MBS Block 9A, 400 China Basin Street

Construction Start – July 2022 Construction Complete – October 2024


Annual Housing Production Report

Enforceable Obligations: Completed Affordable Housing Units by Type through June 30, 2025



Annual Housing Production Report

Enforceable Obligations: Completed Affordable Units AMI's




Annual Housing Production Report

FY 24-25 Housing Completions



Mission Bay South Block 9A: 400 China Basin St

PROJECT AREA	Mission Bay South
SPONSOR/DEVELOPER	Michael Simmons Property Development; Curtis Development; Young Community Developers
ARCHITECT	Mithun / YA Studio
PROJECT/HOUSING TYPE	100% Affordable Homeownership
TOTAL/AFFORDABLE UNITS	148/148
CONSTRUCTION COMPLETE	October 2024
TOTAL OCII FUNDING	\$83,184,522
AFFORDABLE UNITS/TARGET AMI	110% and below



Hunters Point Shipyard Block 52: 52 Kirkwood Ave

PROJECT AREA	HPSY Phase 1
SPONSOR/DEVELOPER	Lennar
ARCHITECT	LPAS
PROJECT/HOUSING TYPE	Market Rate w/Inclusionary / Homeownership
TOTAL/AFFORDABLE UNITS	77/9
CONSTRUCTION COMPLETE	June 2025
TOTAL OCII FUNDING	\$0
AFFORDABLE UNITS/TARGET AMI	80%

Annual Housing Production Report

FY 23-24 Housing Completions (continued)



Image: Jasmine Kuo

Hunters Point Shipyard Blocks 52&54: 351&151 Friedell St

PROJECT AREA	HPSY Phase I
SPONSOR/DEVELOPER	Jonathan Rose Companies / Bayview Hunters Point Multipurpose Senior Services
ARCHITECT	Mithun
PROJECT/HOUSING TYPE	100% Affordable / Family Rental
TOTAL/AFFORDABLE UNITS	112 / 110
CONSTRUCTION COMPLETE	May 2025
TOTAL OCII FUNDING	\$61,518.208
AFFORDABLE UNITS/TARGET AMI	30-50%

Hunters Point Shipyard Block 56: 11 Innes Ct

PROJECT AREA	HPSY Phase I
SPONSOR/DEVELOPER	Mercy Housing California
ARCHITECT	Van Meter Williams Pollack
PROJECT/HOUSING TYPE	100% Affordable / Family Rental
TOTAL/AFFORDABLE UNITS	73 / 72
CONSTRUCTION COMPLETE	April 2025
TOTAL OCII FUNDING	\$34,813,441
AFFORDABLE UNITS/TARGET AMI	50%




Image: Van Meter Williams Pollack

Annual Housing Production Report

FY 24-25 Housing Under Construction



Annual Housing Production Report

FY 24-25 Housing Under Construction



Transbay Block 2 West: 200 Folsom St

PROJECT AREA	Transbay
SPONSOR/DEVELOPER	Chinatown Community Development Center
ARCHITECT	Mithun / Kerman Morris Architects
PROJECT/HOUSING TYPE	100% Affordable Senior and Permanent Supportive Housing
TOTAL/AFFORDABLE UNITS	151/150
CONSTRUCTION BEGAN	March 2024
TOTAL OCII FUNDING	\$62,740,499
AFFORDABLE UNITS/TARGET AMI	50% and below



Transbay Block 2 East: 200 Folsom St

PROJECT AREA	Transbay
SPONSOR/DEVELOPER	Mercy Housing California
ARCHITECT	Kennerly Architecture and Planning/Y.A. Studio
PROJECT/HOUSING TYPE	100% Affordable Family and Permanent Supportive Housing
TOTAL/AFFORDABLE UNITS	184/182
CONSTRUCTION BEGAN	June 2024
TOTAL OCII FUNDING	\$72,900,521
AFFORDABLE UNITS/TARGET AMI	80% and below

Annual Housing Production Report

Marketing Outcomes in FY 24-25

- ***OCII/MOHCD Memorandum of Understanding***
 - OCII contracts MOHCD to oversee marketing OCII affordable units
 - MOHCD leads and manages COP program administration
 - OCII Sr Development Specialist, Marketing
- ***Occupancy Preferences***
 1. COP Certificate Holder always first preference, applies to 100% of units
 2. Displaced Tenants Housing Preference
 3. Neighborhood Resident Housing Preference
 4. San Francisco residents or workers



Annual Housing Production Report

Marketing in FY 24-25

- 409 new certificates issued
- Early Outreach (ongoing)
 - Transbay Block 2E
 - Transbay Block 2W
- Marketing and Leasing (ongoing)
 - Oscar James Residences: HPSY Blocks 52/54
 - Dorris M. Vincent Apartments: HPSY Block 56
- Marketing and Sales (ongoing)
 - 400 China Basin: MBS Block 9A

Annual Housing Production Report

Small Business Enterprise & Workforce Goals


- Developers work cooperatively with OCII to meet overall 50% goals
- No construction contracts were entered into during FY 24-25
- 84% of professional services contracts (~\$9.5 million) awarded to SBEs
 - 78.6% of professional services contracts awarded to SF SBEs
- 22.8% local construction workforce participation
 - Percent of Total Hours Performed by BVHP Workers: 9.18%
- 726 San Francisco residents performed over 131,958 hours (~\$8.2 million in wages)
 - Number of BVHP workers on all Projects: 203

Annual Housing Production Report


Other Housing Work in 24/25:

- **MBS Block 4E Phase 1:**
 - Schematic design and financing review
 - Estimated construction start date: February 2027
- **MBS Block 4E Phase 2:**
 - Schematic design and financing review
 - Estimated construction start date: February 2027
- **Transbay Block 4W:**
 - Issued a Request for Qualifications for up to 325 affordable units
 - Estimated construction start date: Mid to late 2028
- **COP:**
 - Continued work on locating and seeking current contact information for COP holders

Annual Housing Production Report: Typical Project Schedule



Annual Housing Production Report: Typical Project Schedule



Annual Housing Production Report

Thank you to all OCII Staff!

And especially to the Housing Team!

- Pam Sims, Senior Development Specialist-Marketing and COP Liaison
- Kim Obstfeld, Senior Development Specialist
- Jasmine Kuo, Development Specialist
- Phillip Wong, Development Specialist
- Channing Jackson, Assistant Development Specialist
- Alicia Andrews, Housing Construction Specialist
- Natasha Jones, Management Assistant
- Elizabeth Colomello, Housing Program Manager

THANK YOU

